Job Code: 005-20-000076
Est cost: 77.00 Lakhs

M. A. R. 57 (Rule 116)
Measurement Book

No. B

500410

Serial No. .....
Name of Work Construction of Rcc drain and Rcc Culverts at 1st & 2nd Cross & Surrounding area, Muneshwara
From
Name of Contractor or nature of Agency Nagara in ward no 05
Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Work Order: BBMP/EE/BTP/WO/239/2019-20 Dt. 21/3/20						
	Agency:- Executive Engineer, KRIDL.						
(1)	Earthwork excavation by manual means for roads drains & similar works in ordinary soil involving excavates surface levels & sides neatly dressed, the disposed earth to be levelled neatly after breaking A clods etc complete					Qty - 966.26 m^3	
	@ Rate 220.40/m^3					= 212964=00	
(2)	Providing & laying P.C.C A mix 1:3:6 with 40 mm						

& down size graded granite metal course aggregates

Scanned with CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	& fine aggregates in foundation mechanically mixed plases in foundation & compactes by vibration including curing including cost of all materials labour, HDM curing form work etc complete						
	@ Rate 509.33/m³					Qty - 145.09 m²	
(3)	Providing & laying plain reinforced C.C for drains using M20 nominal mix concrete with 20 m.m & down size granite metal coarse aggregates & fine aggregates mixed well compactes					= 79934=0 four walls & bottom	

Scanned with CamScanner

M. A. R. 57 (Rule 116)
Measurement Book

No. B

500411

Serial No. .....

Name of Work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	including Centering, Shuttering Cost of materials HOM of machinery Curing etc Compleate excluding steel reinforcing Cost of all materials labour, HOM etc Compleate						
						Qty - 316.13 m^3	
						@ Rate 7189.42/m^3	
						= 2272799=00	
(4)	Providing TMT Steel reinforcement for RCC work including Straightening Cutting bending hooking placing in position, tapping & for welding wherever required tying with binding wire cost of annealing						

Scanned with CamScanner

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	to the adjoining members wherever necessary Complete						
	@ Rate ₹2326.98/Tonne					Qty- 20.66 Tonne.	
						= 149425	
(5)	providing & fixing pre cast- covering Slab made out- of C.C 1:2:4 with 10 cm Aside & Finishing Cutting including form work curing including Cost- of all materials labour, hire charges of machine etc Complete						
	@ Rate 2337/m²					Qty 791.55 m²	
						= 1849852	

Scanned with CamScanner

M. A. R. 57 (Rule 116)
Measurement Book

No. B

500412

Serial No. .....

Name of Work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
					Total,	6629211=00	
					12% GST-	795505=00	
			4	LCR	DE Charges	265168=00	
					Grand Total	7689884=00	
	(1) This is Certified that the above work done Satisfactorially						
	(2) The above Bill amount is not claimed any of privious Bills.						

16/6/2020

ಸಹಾಯಕ ಅಧೀಕ್ಷಕರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Scanned with CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8

Scanned with CamScanner